VILLAGE OF GODFREY EROSION AND SEDIMENT CONTROL DEVELOPMENT PERMIT APPLICATION (COMMERCIAL)



Number:	
Contractor:	Property Owner:
Address:	Address:
City/State/Zip:	City/State/Zip:
Phone:	Phone:
Subdivision Name:	Site Address:
Lot Number:	Parcel Number(s):
	Location:
Description of proposed development: _	
Size of Site (Acres or S.F.):	
Total Proposed Square Footage of Imper	vious Surface:
Total Proposed Square Footage of Land	Disturbing Activity:
Is any portion of the land disturbing activ wetland?	vity within 25 feet of a river, lake, pond, stream, sinkhole
Zoning Classification:	
Applicant Signature	Date
Approval (Building & Zoning Department	nt) Date

VILLAGE OF GODFREY Building & Zoning Department Erosion/Sediment Checklist

Project Name: _____

Submittal Date:	_ Reviewed by:	Date:
Submittal Date:	_ Reviewed by:	_ Date:
Submittal Date:	_ Reviewed by:	_ Date:
Submittal Date:	_ Reviewed by:	_ Date:
Submittal Date:	_ Reviewed by:	_ Date:
Submittal Date: Submittal Date:	_ Reviewed by: _ Reviewed by:	_ Date: _ Date:

GENERAL REQUIREMENTS	Ves	No	N/A	Comments
1 Analisation filled out and signed by analisant	103	110	1 1/2 1	Comments
1. Application filled out and signed by applicant				
2.Application Fee Paid			. <u> </u>	
3. Surety Bond provided				

Erosion and Sediment Control Base Map	Yes	No	N/A	Comments
Requirements				
1 A topo graphic survey of the graphic st				
1. A topographic survey of the property at two foot (2) contours				
 2 Plan Scale at one hundred (100) feet to 				
one (1).				
3. Property boundary, dimensions, and				
approximate acreage.				
4. A vicinity map showing the relationship				
of the site to its general surroundings at a				
scale of not less than two thousand				
(2,000) feet to one (1) inch $(1:24,000)$.				
5. Title, scale, north arrow, legend				
6. Building setbacks lines.				
7. All existing and proposed building				
structures and sizes.				
8. All existing, or proposed easements.				
9. All existing, abandoned, or proposed				
10 All senitary or combined server lines and				
sentic systems				
11 The banks and centerline of streams and				
channels.				
12. Shoreline of lakes, ponds, and detention				
basins with normal water level elevation.				
13. Known farm drains and tiles.				

VILLAGE OF GODFREY Building & Zoning Department Erosion/Sediment Checklist

Project Name: _____

EROSION AND SEDIMENT CONTROL BASE MAP REQUIREMENTS (Cont.)	Yes	No	N/A	Comments
14. The location of specimen trees over eighteen (18) inches in diameter and their type.				
15. The predominant soil types on the site and their location.				
16. Base flood elevation, flood fringe, and regulatory floodway.				
17. The limits of designated regulatory and non-regulatory wetland areas.				
18. The location and limits of known sinkholes (karst areas).				
19. Any known designated natural areas, prime farmland.				
20. Any known proposed environmental mitigation features				
EROSION AND SEDIMENT CONTROL PLAN REQUIREMENTS				
1. The proposed use of the site, including present and planned development, areas of clearing, stripping, grading, excavation and filling; proposed contours, finished grades, and street profiles				
 Drainage plan for both property and one hundred (100) feet surrounding the property showing existing and proposed grades. 				
3. "Area in" square feet of existing and proposed impervious surface.				
4. Location and description of the erosion and sediment control measures to be employed during all phases of construction including:				
 Location and description of all soil stabilization and erosion control measures, including diversions, waterways and outlets, and design specifics of sediment basins and traps including outlet details. 				
b. Location and description of all soil stabilization and erosion control measures,				
c.Location and description of methods to prevent tracking of sediment off-site				
d. Description of dust and traffic control measures.				
e. Locations of stockpiles and description of stabilization methods.				
f. Location of off-site fill or borrow volumes, locations and methods of stabilization.				

VILLAGE OF GODFREY Building & Zoning Department Erosion/Sediment Checklist

Project Name: _____

EROSION AND SEDIMENT CONTROL BASE MAP REQUIREMENTS (Cont.)	Yes	No	N/A	Comments
5. Areas and acreages proposed to be paved, sodded or seeded, vegetatively stabilized, or left undisturbed;				
6. Location, size and slope of stormwater conduits and drainage swales.				
7. Depressional storage areas.				
8. Detention facilities.				
9. Roads, streets and associated stormwater inlets including finished grades.				
10. Cross-section data for open channel flow paths and designated overland flow paths.				
11. Direction of storm water flows.				
12. The proposed phasing of development of the site, including stripping and clearing, rough grading and construction, and final grading and landscaping.				
13. Describe temporary seeding/mulching procedures.				
14. Describe permanent seeding/mulching procedures.				

VILLAGE OF GODFREY EROSION AND SEDIMENT CONTROL DEVELOPMENT PERMIT APPLICATION (COMMERCIAL)



Erosion and Sediment Control Rules and Inspection Requirements

Inspections: Notify the Village Engineer's Office of the Village of Godfrey 48 hours prior to the commencement of grading and/ or prior to the commencement of construction.

Inspections of all erosion control measures must occur.

The permittee shall notify the Village Engineer within two (2) working days of the completion of the construction stages specified below:

- 1. Upon completion of installation of the erosion and sediment control measures prior to proceeding with any other earth disturbance or grading,
- 2. After stripping and clearing,
- 3. After rough grading,
- 4. After final grading,
- 5. After seeding or sodding, and
- 6. After final stabilization and landscaping, prior to removal of sediment controls.

Please provide the building permit number when notifying the Village Engineer of the completion of each task above.

Expiration of Permit: Every Soil and Erosion Control Permit shall expire and become null and void if the work authorized by such permit has not been commenced within one hundred and eighty (180) days, or if not completed by a date which shall be specified in the permit; except that the Building & Zoning Administrator may, if the permittee presents satisfactory evidence that unusual difficulties have prevented work being commenced or completed within specified time limits, grant a reasonable extension of time if written application is made before the expiration date of the permit.

Certification:

I have read the above rules and inspection requirements and agree to abide by them, as well as any other requirement of the Village of Godfrey Stormwater, Drainage and Detention, Soil Erosion and Sediment Control Ordinance.

Applicant Signature

Date



EROSION CONTROL FOR HOME BUILDERS

SOIL EROSION IS A SERIOUS AND EXPENSIVE PROBLEM IN MADISON COUNTY

Soil erosion and sedimentation go hand-in-hand. Both are serious problems to lot owners and the community in general. Erosion removes topsoil and creates gullies greatly increasing the cost of establishing grass.

Sediment that leaves a construction site clogs roads, fills culverts, storm sewers, road ditches and chokes vegetation. Sediment also pollutes streams, rivers and lakes. It spoils wildlife and fish habitat. Sediment is expensive to remove once it has settled in the bottom of a lake.

Lot owners can have a significant effect on the water quality of our community

It is not uncommon for building lots to experience over 15 tons of soil loss to erosion during the home building phase. HOW MUCH SOIL EROSION OCCURS FROM A BUILDING LOT?

The following information provides some low cost, practical methods that a lot owner can use to minimize the erosion and resulting sedimentation that results from the development of a parcel of land.

In our area, a moderately sloping lot that has been stripped of vegetation and left bare from March through October while building in going on, can expect to lose about 5 to 15 tons of soil due to erosion. The soils we have in Madison County are high in clay and silt content. They erode very easily. When soils erode, the silt portion of the soil settles out in roads, ditches, ponds and lakes. The clay particles stay in suspension and can cause a body of water to appear brown and muddy. This valuable top soil, when in place is the foundation for the lawn and other plantings. When eroded this sediment is now a serious pollutant.

The first rule of erosion control is to keep the time the lot is void of vegetation to a minimum. Insist that your builder only disturb the least amount of area as possible at any given time.

The area that is being disturbed should also be kept as small as possible.

TEMPORARY SEEDING AND MULCHING

Vegetative methods of erosion control are the least expensive and usually the most effective. Establishing grass protects the soil from the impact of falling rain and holds the soil in place. Temporary seeding and mulch provide a quick cover to control erosion before the final grading and landscaping has occurred.

SEEDING

An adequate seed bed should be prepared first by raking or roto-tiling. Here are some good mixtures to establish a temporary seeding.

Species	Rate per 1000 sq. ft.	Seeding Dates
Oats	3 pounds	Early Spring - July 1
Cereal Rye	3 pounds	Early Spring - Oct. 15
Wheat	3 pounds	Early Spring - Oct. 15
Perennial		
Ryegrass	6 pounds	Early Spring - Oct. 15

MULCHING

The seed should also be applied with an adequate cover of mulch. The mulch acts as an Immediate barrier to protect the soil as the grass is getting established. It is the single most important measure a lot owner should do to control erosion.

Straw is the most widely used mulch. It should be applied at a rate of about 90 pounds per 1000 square feet. Straw can be applied by hand or applied mechanically by use of a straw blower.

The straw must be anchored by one of the following methods:

- Mulch anchoring tool such as a crimper or disc
- Plastic mulch netting, properly stapled in place.
- Liquid mulch binder
- As an alternative to these, water can be applied to keep the mulch in place

Another type of mulch are erosion control blankets. These are prefabricated rolls of natural or synthetic fiber material that is sandwiched between permanent or degradable netting. Strips of the blanket are rolled down the hill and anchored to the soil with degradable staples.

The most cost effective method to control erosion is to quickly establish a temporary seeding with an adequate mulch.

> Mulch provides immediate erosion

control and should be

applied any time during the year.

SEDIMENT CONTROL BY USE OF SILT FENCE

Silt fences are a type of sediment filter. They are installed around the perimeter of a construction site and around the inlets to storm sewers. Their purpose is to remove sediment from the runoff water leaving the site. When installed properly they can remove about 40% of the silt from the water. Silt fences are a mesh fabric that allows water to pass through it but retains some of the silt. Here are some of the factors that go into a successful installation:

- The lower end of the mesh fiber should be trenched into the ground about 8 inches.
- Wooden stakes should support the fence and should be installed every 5 feet.
- They should not be used where water will concentrate into a gully.
- Silt fence should be installed prior to soil disturbance.
- If water forms a gully and start to flow under the silt fence, the fence

STRAW BALES AS A METHOD TO CATCH SEDIMENT

As a last resort, straw bales can be installed to catch some sediment from a construction site. Straw bales are not effective methods and frequently fail. However, if properly installed and maintained, they can offer some sediment retention for a limited time.

Here are some tips to properly install straw bales.

- The bales should be placed in a single row, with the ends tightly butted together.
- The row of bales should extend upslope far enough so the trapped sedi ment laden water cannot flow around the ends of the barrier.
- The barrier should be trenched into the ground about 4 inches to prevent water from running under the bales.
- The row of bales should be backfilled with soil to further prevent water from running under or around the row of bales.

A row of straw bales, if installed properly, can trap a small amount of sediment. They should be used as a last resort only.

.

Silt fences can be

effective as a sediment retention device.

MADISON COUNTY SOIL AND WATER

DOWNSPOUT EXTENDERS

7205 Marine Road Edwardsville, IL. 62025

CONSERVATION DISTRICT As soon as gutters and downspouts are in place, extensions of the downspouts should be installed. These should extend to a grass or paved area in order to minimize erosion. They can be removed once the lawn is established.

Phone: 618-656-7300 extension 3 Fax 618-656-5187

Minimizing soil erosion is much more cost effective then catching sediment as the soil washes off of a building site.

WHERE TO GET HELP

Keeping soil on construction sites is vastly cheaper than cleaning up the sediment caused by soil erosion. When sediment is allowed to run off construction sites the community bears the burden of cleaning up the choked streams, culverts, ditches, lakes and ponds.

The methods covered here have proved to be effective in many communities throughout Illinois.

For more information about erosion control methods and sediment pollution control methods for building sites contact::

The Madison County Soil and Water Conservation District or the U.S. Department of Agriculture, Natural Resources Conservation Service 7205 Marine Road Edwardsville, IL. 62025

phone 656-7300 ext. 3

Controlling soil erosion is one of the most positive environmental actions a homeowner can do.

VILLAGE OF GODFREY Building & Zoning Department Stormwater Checklist

Project Name: _____

Submittal Date:	Reviewed by:	Date:
Submittal Date:	Reviewed by:	Date:
Submittal Date:	Reviewed by:	Date:
Submittal Date:	Reviewed by:	Date:

GENI	ERAL REQUIREMENTS	YES	NO	N/A	COMMENTS
23	 Application fined out and signed by applicant Application Fee Paid Surety Bond provided 	 			
STORM	AWATER PLAN REQUIREMENTS				
1.	A topographic survey of the property at two-foot (2) contours.	YES	NO	N/A	
2.	If in a digital format, both paper and digital copies are included.				
3.	Drainage plan for both property and one hundred (100) feet surrounding the property.				
4.	Plan Scale at one hundred (100) feet to one (1).				
5.	Property boundary, dimensions, and approximate acreage.				
6.	A vicinity map showing the relationship of the site to its general surroundings at a scale of not less than two thousand (2,000) feet to one (1) inch (1:24,000).				
7.	Title, scale, north arrow, legend, seal of Licensed Professional Engineer, date, and name of person preparing plans.				
8.	Building setback lines.				
9.	All existing and proposed structures and sizes.				
10.	"Area in" square foot of existing and proposed impervious surface.				
11.	All existing, or proposed easements.				
12.	All existing, abandoned, or proposed water or monitoring well head locations.				
13.	All sanitary or combined sewer lines and septic systems				

VILLAGE OF GODFREY Building & Zoning Department Stormwater Checklist

Pro	iect	N	ame
PIO	ect	IN	ame

Permit Number: _____

Stormwater Plan Requirements (Cont.) 14. The banks and centerline of streams and channels.	YES	NO	N/A	COMMENTS
15. Shoreline of lakes, ponds, and detention basins with normal water level elevation.				
16. Known farm drains and tiles.				
17. Soils Classifications.				
18. Location, size, and slope of stormwater conduits and drainage swales.				
19. Depressional storage areas.				
20. Detention facilities.				
21. Roads, streets and associated stormwater inlets including finished grades.				
22. Base flood elevation, flood fringe, and regulatory floodway.				
23. Basis of design for the final drainage network components.				
24. The limits of designated regulatory and non-regulatory wetland areas.				
25. The location and limits of known sinkholes (karst areas).				
26. Any known designated natural areas, prime farmland.				
27. Cross-section data for open channel flow paths and designated overland flow paths.				
28. Direction of storm flows.				
29. Flow rates and velocities at critical points in the drainage system (may be included in the supporting documentation).				
30. A statement giving any applicable engineering assumptions and calculations.				
31. A statement by the design engineer of the drainage system's provision for handling events greater than 100-year, 24 hour runoff (may be included in the supporting documentation).				
32. A statement of certification of all drainage plans, calculations, and supporting data by a Licensed Professional Engineer.				
33. Any known proposed environmental mitigation features.				

VILLAGE OF GODFREY Building & Zoning Department Stormwater Checklist

Pro	ject	Name:	
			_

Stormwater Plan Design		YES	NO	N/A	COMMENTS
1.	Verify Slopes to be no steeper than 3:1				
2.	Designed to SCS TR-55 Methodology?				
3.	Designed to Rational Method (drainage area of 10 acres or less)?				
4.	Design meets the 2-year and 100-year, 24 hour events for release rates.				
5.	Detention Storage meets the 100 year design frequency.				
6.	Detention Storage overflow is at least one foot below the lowest grade of a structure in the flow path.				
7.	Detention basins are located out of the flood plain.				
8.	Erosion Control Plan Approved.				
9.	Preliminary detention/sedimentation basin (for depressional storage areas, lakes, ponds etc.)				
10	. Maintenance agreement approved and recorded.				
11	. Final Certification on file.				
12	. As-built survey of detention basin on file.				
13	. Other				
Comments:					