

Permit Number: _____

Contractor:	Property Owner:
Address:	Address:
City/State/Zip:	City/State/Zip:
Phone:	Phone:
Subdivision Name: Lot Number: Zoning:	Site Address: Parcel Number(s): Location:

Description of proposed development:

Size of Site (Acres or S.F.): _____

Total Proposed Square Footage of Impervious Surface:

Is any portion of the land disturbing activity within 25 feet of a river, lake, pond, stream, sinkhole, or wetland?

Zoning Classification: _____

Applicant Signature

Date

Approval (Building & Zoning Department)

Date



Development Permit- Residential Permit Rules and Inspection Requirements

THE FOLLOWING EROSION AND SEDIMENT CONTROL MEASURES AND INSPECTION PROCEDURES MUST BE FOLLOWED FOR RESIDENTIAL PERMITS:

Erosion and Sediment Control Measures:

- 1. Erosion and Sediment Control measures must be installed prior to the initial grading or clearing activity. All subsequent grading activities including rough and final grading also may not proceed unless erosion control measures have been installed.
- 2. All property lines adjacent to an improved tract of land, where water sheet flows off of the property, and all property lines adjacent to a street, must be seeded and mulched immediately after the initial grading or clearing. Temporary vegetation shall be established using the seeding rates in the attached brochure. The width of the seeding/mulching must be at least eight feet in width. Temporary vegetation must be established in these areas as soon as the seasonal weather permits. If cut and fill operations occur during a season not favorable for immediate establishment of permanent ground cover, a fast germinating annual such as rye grasses or sudan grasses shall be utilized to retard erosion. Where existing vegetation is not disturbed in sufficient width to prevent the release of sediment from the site, then temporary seeding and mulching will not be required in these locations (provided, however, that siltation control structures continue to be provided in locations where stormwater flows leave the site See #3)
- 3. Siltation fences or straw bales must be properly installed in all areas where water sheet flows from the lot onto another piece of property or to a natural drainage way.
- 4. In areas where erosion siltation fencing or straw bales are not adequate due to the volume of rain water running through the location, other erosion control devices such as earth ridge diversion berms must be used.
- 5. Siltation and Erosion Control devices shall be installed following the attached diagrams
- 6. A temporary rocked driveway must be installed for vehicles entering and leaving the site. The rocked drive must be a minimum of 4 inches deep. All delivery and work vehicles must utilize the rocked area to avoid dirt and mud being tracked onto the street.
- 7. When dirt or mud has washed onto the street, it is the applicants responsibility to immediately remove the dirt.
- 8. Erosion Control measures must be maintained. All building inspections will include an inspection of the erosion and sediment control measures. If the measures are not properly installed, or are not functioning, the building inspection will be denied. Continued failure to comply with these restrictions may result in a stop work order being placed on the construction activity.
- 9. When clearing and/or grading operations are completed or suspended for more than 30 days, all necessary precautions shall be taken to retain soil materials on site. Protective measures may be required by the Planning & Development Administrator such as permanent seeding, periodic wetting, mulching, or other suitable means.
- 10. Temporary siltation control measures (structural) shall not be removed until permanent final vegetation is established at a sufficient density to provide erosion control on the site.
- 11. All lots shall be seeded and mulched at the minimum permanent rates defined below or sodded before an occupancy permit is issued except that a temporary occupancy permit may be issued by the Village of Godfrey's Building & Zoning Department in cases of undue hardship because of unfavorable ground conditions. Permanent seeding shall be approved by the Building & Zoning Department prior to seeding.
- 12. Additional siltation control may be required as deemed necessary by the Village of Godfrey.



Development Permit Rules and Inspection Requirements

Inspections: Notify the Village Engineer's Office of the Village of Godfrey 48 hours prior to the commencement of grading and/ or prior to the commencement of construction.

Inspections of all erosion control measures must occur.

The permittee shall notify the Village Engineer within two (2) working days of the completion of the construction stages specified below:

- 1. Upon completion of installation of the erosion and sediment control measures prior to proceeding with any other earth disturbance or grading,
- 2. After stripping and clearing,
- 3. After rough grading,
- 4. After final grading,
- 5. After seeding or sodding, and
- 6. After final stabilization and landscaping, prior to removal of sediment controls.

Please provide the building permit number when notifying the Village Engineer of the completion of each task above.

Expiration of Permit: Every Development Permit shall expire and become null and void if the work authorized by such permit has not been commenced within one hundred and eighty (180) days, or if not completed by a date which shall be specified in the permit; except that the Building & Zoning Administrator may, if the permittee presents satisfactory evidence that unusual difficulties have prevented work being commenced or completed within specified time limits, grant a reasonable extension of time if written application is made before the expiration date of the permit.

Certification:

I have read the above rules and inspection requirements and agree to abide by them, as well as any other requirement of the Village of Godfrey Stormwater, Drainage and Detention, Soil Erosion and Sediment Control Ordinance.

Applicant Signature

Date



Soil and Erosion Control Site Plan

Include the following Information:

- 1. North Arrow
- 2. Dimensions of Lot
- 3. Footprint of House
- 4. Location and Name of Street(s)
- 5. Area where vegetation will be stripped
- 6. Location and Description of Erosion Control Measures
- 7. Draw arrows indicating where water runs off of the property
- 8. Location of temporary rock drive way
- 9. Indicate adjoining Land Uses


10. Please Provide a Narrative Description of the Proposed Sediment and Erosion Control System

Approved by: ____

Date: _



Narrative Description of Proposed Sediment Control System



Erosion and Sediment Control Diagrams, Examples, and Brochures

EROSION CONTROL FOR HOME BUILDERS

SOIL EROSION IS A SERIOUS AND EXPENSIVE PROBLEM IN MADISON COUNTY

Soil erosion and sedimentation go hand-in-hand. Both are serious problems to lot owners and the community in general. Erosion removes topsoil and creates gullies greatly increasing the cost of establishing grass.

Sediment that leaves a construction site clogs roads, fills culverts, storm sewers, road ditches and chokes vegetation. Sediment also pollutes streams, rivers and lakes. It spoils wildlife and fish habitat. Sediment is expensive to remove once it has settled in the bottom of a lake.

Lot owners can have a significant effect on the water quality of our community

It is not uncommon for building lots to experience over 15 tons of soil loss to erosion during the home building phase. HOW MUCH SOIL EROSION OCCURS FROM A BUILDING LOT?

The following information provides some low cost, practical methods that a lot owner can use to minimize the erosion and resulting sedimentation that results from the development of a parcel of land.

In our area, a moderately sloping lot that has been stripped of vegetation and left bare from March through October while building in going on, can expect to lose about 5 to 15 tons of soil due to erosion. The soils we have in Madison County are high in clay and silt content. They erode very easily. When soils erode, the silt portion of the soil settles out in roads, ditches, ponds and lakes. The clay particles stay in suspension and can cause a body of water to appear brown and muddy. This valuable top soil, when in place is the foundation for the lawn and other plantings. When eroded this sediment is now a serious pollutant.

The first rule of erosion control is to keep the time the lot is void of vegetation to a minimum. Insist that your builder only disturb the least amount of area as possible at any given time.

The area that is being disturbed should also be kept as small as possible.

TEMPORARY SEEDING AND MULCHING

Vegetative methods of erosion control are the least expensive and usually the most effective. Establishing grass protects the soil from the impact of falling rain and holds the soil in place. Temporary seeding and mulch provide a quick cover to control erosion before the final grading and landscaping has occurred.

SEEDING

An adequate seed bed should be prepared first by raking or roto-tiling. Here are some good mixtures to establish a temporary seeding.

Species	Rate per 1000 sq. ft.	Seeding Dates
Oats	3 pounds	Early Spring - July 1
Cereal Rye	3 pounds	Early Spring - Oct. 15
Wheat	3 pounds	Early Spring - Oct. 15
Perennial		
Ryegrass	6 pounds	Early Spring - Oct. 15

MULCHING

The seed should also be applied with an adequate cover of mulch. The mulch acts as an Immediate barrier to protect the soil as the grass is getting established. It is the single most important measure a lot owner should do to control erosion.

Straw is the most widely used mulch. It should be applied at a rate of about 90 pounds per 1000 square feet. Straw can be applied by hand or applied mechanically by use of a straw blower.

The straw must be anchored by one of the following methods:

- Mulch anchoring tool such as a crimper or disc
- Plastic mulch netting, properly stapled in place.
- Liquid mulch binder
- As an alternative to these, water can be applied to keep the mulch in place

Another type of mulch are erosion control blankets. These are prefabricated rolls of natural or synthetic fiber material that is sandwiched between permanent or degradable netting. Strips of the blanket are rolled down the hill and anchored to the soil with degradable staples.

Mulch provides immediate erosion control and should be applied any time during the year.

The most cost effective

method to control erosion

is to quickly establish a

temporary seeding with an adequate mulch.

Page 2

SEDIMENT CONTROL BY USE OF SILT FENCE

Silt fences are a type of sediment filter. They are installed around the perimeter of a construction site and around the inlets to storm sewers. Their purpose is to remove sediment from the runoff water leaving the site. When installed properly they can remove about 40% of the silt from the water. Silt fences are a mesh fabric that allows water to pass through it but retains some of the silt. Here are some of the factors that go into a successful installation:

The lower end of the mesh fiber should be trenched into the ground about

- Wooden stakes should support the fence and should be installed every 5 feet.
- They should not be used where water will concentrate into a gully.
- Silt fence should be installed prior to soil disturbance.

8 inches.

If water forms a gully and start to flow under the silt fence, the fence

STRAW BALES AS A METHOD TO CATCH SEDIMENT

As a last resort, straw bales can be installed to catch some sediment from a construction site. Straw bales are not effective methods and frequently fail. However, if properly installed and maintained, they can offer some sediment retention for a limited time.

Here are some tips to properly install straw bales.

- The bales should be placed in a single row, with the ends tightly butted together.
 - The row of bales should extend upslope far enough so the trapped sedi ment laden water cannot flow around the ends of the barrier.
- The barrier should be trenched into the ground about 4 inches to prevent water from running under the bales.
- The row of bales should be backfilled with soil to further prevent water from running under or around the row of bales.

A row of straw bales, if installed properly, can trap a small amount of sediment. They should be used as a last resort only.

Silt fences can be

effective as a sediment retention device.

MADISON COUNTY SOIL AND WATER

DOWNSPOUT EXTENDERS

7205 Marine Road Edwardsville, IL. 62025

CONSERVATION DISTRICT As soon as gutters and downspouts are in place, extensions of the downspouts should be installed. These should extend to a grass or paved area in order to minimize erosion. They can be removed once the lawn is established.

Phone: 618-656-7300 extension 3 Fax 618-656-5187

Minimizing soil erosion is much more cost effective then catching sediment as the soil washes off of a building site.

WHERE TO GET HELP

Keeping soil on construction sites is vastly cheaper than cleaning up the sediment caused by soil erosion. When sediment is allowed to run off construction sites the community bears the burden of cleaning up the choked streams, culverts, ditches, lakes and ponds.

The methods covered here have proved to be effective in many communities throughout Illinois.

For more information about erosion control methods and sediment pollution control methods for building sites contact::

The Madison County Soil and Water Conservation District or the U.S. Department of Agriculture, Natural Resources Conservation Service 7205 Marine Road Edwardsville, IL. 62025

phone 656-7300 ext. 3

Controlling soil erosion is one of the most positive environmental actions a homeowner can do.

